Name of Work : Improvements to roads and drains at Lakeview Layout and Jayamuni Layout in Kempegowda ward no-01 of Yelahanka Sub Division, BBMP, Bangalore

Name of Client	:	Executive Engineer, Yelahanka Division, BBMP, Bangalore.
Contractor/Agency	:	Sri. Nandan Kumar M N, Contractor, Bangalore.
Est. Cost	:	Rs.12.67Lakhs
Date of Inspection	:	28.02.2023
Status of Bill	:	1st & Final Bill
In the Presence of	:	Assistant Engineer (Ward No.01), BBMP, Bangalore. (b) Mr. Yashash, Engineer M/s. Civil Aim Consultants and Engineers, Bangalore.

PMC Report

Item No.	Description of the Item	Unit	Qnty	Comments / observations
1	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar	Cum	145.09	Work done up to the billed quantity and Quality is satisfactory
2	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine	Cum	21.77	Work done up to the billed quantity and Quality is satisfactory
3	Supplying, Fitting and Placing un-coated TMT bar Reinforcement in sub-structure complete as per Drawing and Technical	Tonne	2.58	Work done up to the billed quantity and Quality is satisfactory

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

4	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other	Cum	41.74	Work done up to the billed quantity and Quality is satisfactory
5	Providing and fixing precast reinforced cement concrete covering slabs of 10Cm thick made of M25 with OPC	Sqm	111.24	Work done up to the billed quantity and Quality is satisfactory
6	Providing and fixing precast reinforced cement concrete covering slabs of 23Cm thick made of M25	Sqm	7.20	Work done up to the billed quantity and Quality is satisfactory
7	Earth work in surface excavation by mechanical means for lowering & leveling the ground for all works other than foundation in all kinds of	Cum	18.48	Work done up to the billed quantity and Quality is satisfactory
8	Construction of Granular Sub-Base of required grading as per design mixing in a mechanical mix plant at OMC, carriage of	Cum	9.24	Work done up to the billed quantity and Quality is satisfactory
9	Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at	Cum	13.74	Work done up to the billed quantity and Quality is satisfactory
10	Providing and applying primer coat with SS1 grade Bitumen Emulsion on prepared surface of	Sqm	61.60	Work done up to the billed quantity and Quality is satisfactory

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

11	Providing and applying tack coat with VG-10 Bitumen using pressure distributor at the rate of 0.20 kg/m2on the prepared bituminous surface cleaned with mechanical broom.	Sqm	335.92	Work done up to the billed quantity and Quality is satisfactory
12	Providing and laying Dense Graded Bituminous Macadam with 40/60 TPH capacity HMP using crushed aggregates of specified grading, premixed	Cum	3.08	Work done up to the billed quantity and Quality is satisfactory
13	Providing and laying Bituminous Concrete with 40/60 TPH capacity hot mix plant using crushed aggregates of specified	Cum	13.44	Work done up to the billed quantity and Quality is satisfactory
14	Cost of Haulage Excluding Loading and Unloading	Cum	209.37	Work done up to the billed quantity and Quality is satisfactory

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory